COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO ROAD, DRAIN, FOOT PATH 11TH A CROSS VISHVESHWARAIAHA LAYOUT IN BAGALAGUNTE WARD NO 14

2. Sanctioned Estimate No. & Dt : 28/15-16/04-01-2016

3. Head of Account which is Chargeable : POW - P1771

4. Work Order No. & Dt : 131/14-15 D:-15/7/2014

5. Name of Contractor : SRI. B.T. RAVIKUMAR

6a. Time stipulated for completion of work : 12 months

b. Delay in execution of work : - yes

7. Measurement recorded in : M.B. No. 3403/14-15

8. Check measurement of the Asst. : M.B. No. 3403/14-15 Page No. 340243 to 340248

Asst. Exe. Eng. / Exe. Eng : D.S. ಮಂಜುನಾಥರೆಡ್ಡಿ ಬಿ.ಎಸ್ಸಿ ಕಿರಿಯ ಅಭಿಯಂತರರು Page No. 340243 to 340248

9. Name of the Office / Official incharge of the work : Basavanahalli Sub-Division.

10. a) Asst. Engineer : D.S. ಮಂಜುನಾಥರೆಡ್ಡಿ

b) Asst. Exe. Engineer : ಕಿರಿಯ ಅಭಿಯಂತರರು

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
14.Wkg	13,68,914-00	—	31,086.00/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER